

# MIDWAY ISD

## 2008 Bond Program Construction Update

**JULY 2009**

### **New Intermediate School**

#### *Construction Update*

In Section 1, the steel erection is 100 percent complete.

In Section 2, the slab pour, electrical rough-in and plumbing rough-in are 100 percent complete.

In Section 3, the steel erection is scheduled to begin July 22, 2009. The plumbing rough-in is 75 percent complete.

In Section 4, the slab pour is scheduled for August 2009. The electrical rough-in is 90 percent complete. The plumbing rough-in is 75 percent complete. The steel erection began July 16, 2009.

#### **Overall**

All underground utilities at the slab areas are complete on the project, with the exception of the added scope of Oak Street modifications by the City of Waco.

FOR SECURITY PURPOSES,  
THE FLOOR PLAN HAS BEEN  
REMOVED. PLEASE CONTACT  
THE DISTRICT FOR A COPY.



Steel Erection at Gymnasium Area



Parking Lot Drive

## New Elementary School

### Construction Update

The furniture move-in is scheduled for next week. Landscaping work is on-going and nearing completion.

FOR SECURITY PURPOSES,  
THE FLOOR PLAN HAS BEEN  
REMOVED. PLEASE CONTACT  
THE DISTRICT FOR A COPY.



Main Entry



Main Corridor

## Bid Package No. 3

### Construction Update

#### High School

Piers are 100 percent complete. The foundation is 30 percent complete. The HVAC system is 80 percent complete.

#### Middle School

The interior renovations are 80 percent complete. The roof work is complete.

#### Elementary Schools

Paving and roof work is complete at South Bosque, Spring Valley and Speegleville. Inspection is scheduled this week. Roof work is also complete.



High School Foundation Work

## Panther Stadium

### Construction Update

The foundation work is on-going at the concession building and the retaining wall. The dirt work for the press box has begun. The site utilities and storm water piping has begun.



Home Side Retaining Wall