

MIDWAY ISD

2008 Bond Program Construction Update

NOVEMBER 2009

New Intermediate School

Construction Update

The main entry area is a 75 percent complete. The roofing is ongoing and is 80 percent complete. The drywall installation began November 11, 2009 in Sections 1 and 3. The painting begins November 23, 2009. The terrazzo is scheduled to begin November 23, 2009. The roof top units is scheduled to start setting units November 24, 2009. The site concrete is 90 percent complete.

The wire pulls are being made to panels. Electrical rough-in inspections are complete in Section 1, 2 and 3.



Front Entry

FOR SECURITY PURPOSES, THE FLOOR PLAN HAS BEEN REMOVED; PLEASE CONTACT THE DISTRICT FOR A COPY



Section 1 - Main Entry

Bid Package No. 3

Construction Photos



High School - Second Floor

Support Services Facility

Construction Photos



Concrete Paving for Bus Drive



Block Wall

Panther Stadium

Construction Photos



Grandstands and Restroom Area



Grandstand View from Field Side



Preparation for New Field Surface